

# NUCLEAR REFURBISHMENT

PUBLIC KEY PERFORMANCE INDICATORS FOR **JULY 2017**



## SAFETY PERFORMANCE

NO MEDICALLY TREATED INJURIES. AS A RESULT THE ALL INJURY RATE HAS IMPROVED.

# OF DAYS WORKED  
SINCE LAST LOST  
TIME INCIDENT

2,768

**DAYS  
WORKED  
SAFELY**

OVER **6.3** MILLION  
HOURS WORKED SAFELY

**ALL INJURY RATE**



## QUALITY OF WORK

OVERALL PERFORMANCE IS GOOD. THERE WAS ONE QUALITY EVENT-FREE DAY RESET IN JULY.

0

**QUALITY  
EVENT-FREE  
DAY RESET**



## SCHEDULE PERFORMANCE

UNIT 2 IS AHEAD OF THE HIGH CONFIDENCE 40-MONTH PLAN.

INSTALLATION OF THE RE-TUBE TOOLING PLATFORM (RTP) WAS COMPLETED ALONG WITH THE FEEDER CABINET REMOVAL. WORK HAS NOW STARTED ON REMOVING THE FEEDERS.

**UNIT 2 CRITICAL  
PATH SCHEDULE**



## COST PERFORMANCE

UNIT 2 COSTS ARE \$1MILLION BELOW PLAN LARGELY DUE TO CONSTRUCTION PRODUCTIVITY AND CRITICAL PATH DELAYS; HOWEVER, UNIT 2 COST PERFORMANCE HAS IMPROVED IN JULY.

**STATUS**



■ Excellent □ Good ■ Moderate ■ Poor

Public Update WWW.OPG.COM

**ONTARIOPOWER**  
GENERATION