

NUCLEAR REFURBISHMENT

PUBLIC KEY PERFORMANCE INDICATORS FOR **AUGUST 2017**



SAFETY PERFORMANCE

WORKER SAFETY REMAINS WELL ABOVE GENERAL CONSTRUCTION INDUSTRY AVERAGE.

OF DAYS WORKED SINCE LAST LOST TIME INCIDENT

2,799

**DAYS
WORKED
SAFELY**

OVER **6.4** MILLION
HOURS WORKED SAFELY

ALL INJURY RATE



QUALITY OF WORK

OVERALL PERFORMANCE WAS GOOD. NO QUALITY EVENTS IN AUGUST.

0

**QUALITY
EVENT-FREE
DAY RESET**



SCHEDULE PERFORMANCE

UNIT 2 IS AHEAD OF THE 40-MONTH PLAN. WORK ON FEEDER REMOVAL IS PROGRESSING WELL.

**UNIT 2 CRITICAL
PATH SCHEDULE**



COST PERFORMANCE

UNIT 2 COSTS ARE \$19 MILLION BELOW PLAN. UNIT 2 IS FORECAST TO BE COMPLETED UNDER BUDGET.

STATUS



■ Excellent □ Good ■ Moderate ■ Poor

Public Update WWW.OPG.COM

ONTARIOPOWER
GENERATION