NUCLEAR REFURBISHMENT

KEY PERFORMANCE INDICATORS FOR **NOVEMBER**



SAFETY PERFORMANCE

CONTINUED DECLINE IN PERFORMANCE WITH TWO MEDICALLY-TREATED INJURIES IN NOVEMBER.

OF DAYS WORKED SINCE LAST LOST TIME INCIDENT







QUALITY OF WORK OVERALL, PERFORMANCE IS GOOD AND REMAINS STABLE. CORRECTIVE ACTIONS ARE PROGRESSING.



IMPACT IDENTIFIED. DEVELOPMENT OF CORRECTIVE ACTION PLAN IN PROGRESS.



SCHEDULE PERFORMANCE

CRITICAL PATH FOR UNIT 2 IS AHEAD OF SCHEDULE. SOME NON-CRITICAL WORK IS BEHIND PLAN.

UNIT 2 CRITICAL PATH SCHEDULE

UNIT 2 ALL WORK SCHEDULE



COST PERFORMANCE

DARLINGTON REFURBISHMENT IS WITHIN BUDGET OF \$12.8B.

UNIT 2 COSTS ARE \$920 MILLION BELOW A PLAN OF \$971 MILLION.

STATUS





WWW.OPG.COM